

MOM of the KICK OFF meeting (Civil & Structure) at ISP Burnpur Site

Date: 15.07.26

RMHS (Pkg # 3)

Contractor : M/s CEMINDIA (LOA No. 711)

Members Present			
SAIL-ISP		CEMINDIA	
Shri M K Sethi		Mr. Sujoy Nag	
Shri Asutosh Kumar		Mr. M M Saha	
Shri Sarwadar Shing		Mr. Shivam Bhattacharya	
Shri Anand Kumar		Mr. D Adhikari	
Shri Md Faizal Alam		Mr. Arindam Goswami	
Shri Somnath Patra		Mr. Biswarup Das	
		Mr. Sanhar Dutta	
		Mr. Arnab Ghosh	
SL No		Remarks-2	
Description		Remarks from Cemindia	
1	Organization chart for site supervision, Project manager, engineers, planning, quality control, fabrication, Erection, inspection, painting, billing, surveyor, safety etc... along with Email ID & phone numbers.	Cemindia will submit it by 16/07/2026 (Zone Wise along with escalation matrix)	Organization Chart has already been submitted vide email dated 16.07.2026, including the project organization structure along with zone-wise deployment
2	Construction of office, storage yard, fabrication yard.	1) 15600 sq.m area given for Area of Batching Plant, Office space, Storage area at north side of Yard machine area at Jhoraburi. (2) Apart from the above, another 2500 sq.m allotted for PT package (1500 +1000) may be used for temporary office space at Damodar & Jhoraburi yard area respectively.	Cemindia appreciates the allotment of the identified areas. However, during the site visit it was observed that out of the allotted 15,600 sq.m, only about 1,000 sq.m has been backfilled and made available. Early completion of area development and handing over of the balance land is essential to establish the batching plant, storage yard and other associated facilities as per project schedule. SAIL ISP/DASTUR will follow up with ECM-2 for completion of enabling work.
3	Requirement of Construction power & water	<u>Construction power:</u> (1) A/c for Damodar Yard (Wagon Tippler area) , available from PCC-2/1 (2) Available from CSS-14 but 12-hour shutdown is required to charge the Incoming source. MECON will coordinate with SAIL ISP for charging of CSS for Jhoraburi North area (3) Construction power supply near Coal Silo Area to be given by MECON and location shall be confirmed shortly <u>Construction water:</u> (1) Pipe laying has been completed. Tapping will be provided by MECON on the left side of the road berm near the LDCP area, within 300 m of the battery limit for Coal Silo area (2) For Yard machine area at Jhoraburi, the same to be supplied backside of BF Slag conveyor (near to Rail Track) . as standalone unit (3) Supply of water to be given from ED (Works) supply line through valve pit, for Damodar yard area.	The area-wise electrical load details have already been submitted vide email dated 16.07.2026. Cemindia will arrange temporary water storage facilities and flexible piping from the designated tapping points. We request ISP/MN Dastur to provide permanent construction power and water connections at the earliest as discussed during the meeting.
4	Mobilization of plant & machinery like manpower, machinery, tools & tackles, consumables etc....	Discussed	The detailed manpower and equipment mobilization plan shall be submitted immediately after approval of the L2 Schedule , as the mobilization sequence is directly linked with the approved execution methodology and availability of work fronts.

SL No	Description	Remarks	Remarks-2	Remarks from Cemindia
5	Monthly bar chart for requirement design drawings, procurement of steel, preparation of fabrication drawings, supply of Fabrication of structures, despatch to site, erection, alignment, painting & sheeting pertaining start date & end date of all activities of each area.	To be decided based on the availability of Construction drawings and front availability		For effective planning, procurement and fabrication scheduling, advance copies of construction drawings are required at the earliest. We request that Good for Construction (GFC) drawings be issued in line with the approved L2 Schedule to ensure timely completion of the project.
6	Micro Planning & progress report with Reporting Modality	Discussed about DPR, WPR & overall progress reporting with respect of drawing release		As discussed, M.N. Dastur will conduct the training on the prescribed reporting formats. DPR/WPR and progress monitoring methodology on 21.07.2026. Cemindia shall implement the reporting system accordingly after the training.
7	Sequence of fabrication, erection of structures building wise.	CEMINDIA confirmed that fabrication yard finalized at outside plant. Regarding sequence of erection, it will be jointly decided with BOP contractor		The fabrication yard has already been finalized outside the plant premises. Structural fabrication and erection activities will be executed in accordance with the approved L2 Schedule. We request M.N. Dastur to coordinate with the BOP Contractor to adhere the time line as per L2 schedule erection plan.
8	Submission of fabrication & erection drawings	Discussed		Fabrication/shop drawings shall be prepared and submitted progressively for approval immediately after receipt of the respective approved design/GFC drawings.
9	Submission of shop QAP & field QAP for necessary approval (i.e.incoming fabricated/raw materials, pre-erection, during erection, post erection, Painting, sheeting)	Hardcopy has been submitted on date 15/07/2026 to MND. After approval, it will be uploaded in DPMS by CEMINDIA. Individual QSR for different activities will be submitted by CEMINDIA during site execution phase.		The Quality Assurance Plan (QAP) has already been submitted in hard copy on 15.07.2026. After approval, the same shall be uploaded in DPMS. Activity-specific Quality Surveillance Records (QSRs) and inspection documents shall be submitted during execution as per approved procedures.
10	Issuance of construction drawing	Shall be updated based on the front availability as well as receipt of Assignment drawings from both PT & BOP vendor		Timely release of Good for Construction (GFC) drawings in accordance with the approved L2 Schedule is essential to maintain planned progress. We request M.N. Dastur/ISP to ensure drawing availability in line with the agreed execution sequence.
11	Maintaining registers like statutory wages, quality/ progress records, Site order book etc...	Discussed		Noted & Accepted
12	Safety requirements & Respective Clearance to be obtained from the relevant authority	Prior to mechanical excavation manual trial trench has to be done upto 1.5 mtr to get initial clearance upto 1.2 meter to identify existing utilities, if any. Subsequently another 1.5 meter trial trench to be done. Area specific SOP to be developed after joint discussion with safety team from CEMINDIA, SAIL ISP and DASTUR. Mechanised excavation clearance format for all department like electrical, utilities, IT Network etc needs to be developed. DASTUR informed that format is already available which will be shared with CEMINDIA.		Noted & Accepted
13	Submission of L2 Schedule	Discussed		The guidelines for preparation of the L2 Schedule were received only during the evening of 15.07.2026. Since preparation of a comprehensive L2 Schedule requires detailed engineering inputs and coordination with multiple stakeholders, we request a reasonable extension for submission to ensure a realistic and executable schedule. Target date of submission is 22.07.26.

SL No	Description	Remarks	Remarks-2	Remarks from Cemindia
14	Completion of Statutory requirement , Gate pass procedures etc	Discussed		Cemindia expresses concern regarding delays in issuance of gate passes, material entry permits and other statutory access permissions. We request ISP/M.N. Dastur to facilitate expedited processing to enable smooth mobilization of manpower, machinery and construction materials without affecting the project schedule.
15	Communication Protocol	Will be shared from both side		Communication Protocol has already been submitted vide email dated 16.07.2026 and shall be followed throughout project execution.
16	Submission of Organization Chart with Deployment details	Discussed		submitted via email on 16.07.2026.
17	Field Quality Plan	Discussed		Submitted on 15.07.2026
18	Reporting of Progress / Hindrances through Digital Project Management System (DPMS)	Since the expansion of 4.08 MTPA going to be monitor as per SAIL ISP directives , the following things need to be discussed and uploaded through Authorized representative of the Contractor . All approvals like L-2 network , time extension shall be done through the DPMS platform Progress of L-2 Network to be updated on Daily basis Hindrances to be raised through issue module in DPMS Meetings will be conducted and MoM will be issued through DPMS		Training required for DPMS.
19	Commencement of work	Discussed		Cemindia has already initiated mobilization activities and establishment of temporary site infrastructure. Physical execution of construction activities shall commence immediately upon availability of approved drawings, work fronts, statutory clearances and essential construction utilities. Drawings and fronts are already available for yard machine area where CEMINDIA will commence test pile from 21.07.26.
20	Site Enabling works	Discussed		The site office using porta cabins has already been established at the designated location. We request ISP/M.N. Dastur to provide permanent construction power and water connections on priority to facilitate commencement of site enabling activities.
21	NABL accredited lab approval nearby area of Asansol/Durgapur for Quality Control purpose (NDT & PQR for WPS, establishment & Chemical & Mechanical analysis of Weld Test Coupon)	Discussed		List of NABL accredited / Govt institute will be shared shortly for approval.

SAIL ISP

[Signature]
CEMINDIA

M N DASTUR